City of Carroll

112 E. 5th Street Carroll, Iowa 51401-2799 (712) 792-1000 FAX: (712) 792-0139

MEMO TO: Honorable Mayor and City Council Members

FROM: Mike Pogge-Weaver, City Manager MJP-W

DATE: April 2, 2019

SUBJECT: Carroll Public Library/Carroll City Hall
Change Order No. 3

During construction at the Library site and the future City Hall site, there were a number of unexpected items that were discovered that needed to be addressed. The items are detailed in the attached, proposed Change Order No. 3 and summarized as follows:

Vestibule 103 Changes at City Hall	$1,819.00
Vault Slab and Floor Fill at City Hall	$4,384.00
Mothers Room and Family Restroom at Library	$32,054.00
Networking, Sump Pump, & Hardware at City Hall	$19,383.00
Credit for Tax Charged in Approved Change Orders Library	($130.00)
Credit for Tax Charged in Approved Change Orders City Hall	(579.00)
Electrical Modifications at City Hall	$1,960.00
Framing Modifications at Library	$407.00
Keyway Change at Library	$580.00
Keyway Change at City Hall	$737.00
Sign Demo, Relocate Flagpole at City Hall	$4,463.00
Water Main Modifications at Library	$21,528.00
Total Change Order No. 3	$ 86,606.00

The proposed Change Order No. 3 also adds 21 days to the contract for completion of the City Hall portion of the project and 25 days for the Library portion of the project. The new completion date of City Hall is September 20, 2019 and the Library completion date is December 17, 2019 at this time.

1869 Carroll 2019
150 YEARS

The effect of the proposed Change Order No. 3 on the Contract is as follows:

	Cost	City Hall Completion Date	Library Completion Date
Original Contract	$ 4,526,100.00	August 2, 2019	October 25, 2019
Change Order No. 1 (Approved)	$ 29,087.00	9 days	0 days
Contract with Change Order #1	$ 4,555,187.00	August 11, 2019	October 25, 2019
Change Order No. 2 (Approved)	$ 56,451.00	8 days	11 days
Contract with Change Order #2	$ 4,611,638.00	August 21, 2019	November 11, 2019
Change Order No. 3 (Proposed)	$ 86,606.00	21 days	25 days
Contract with Change Order #3	$ 4,698,244.00	September 20, 2019	December 17, 2019

The budget for the Carroll Public Library/Carroll City Hall included a planned construction contingency of $362,088.00. After approval of the second change order, $276,550 of the planned construction contingency remains. If the thrid change order is approved, $189,944 of the construction contingency will remain for the project.

RECOMMENDATION: Mayor and City Council consideration and approval of Change Order No. 3 to the Carroll Public Library/Carroll City Hall project in the amount of $86,606.

AIA® Document G701™ – 2001

Change Order

PROJECT *(Name and address)*: Carroll City Hall 627 North Adams Carroll, IA 51401	**CHANGE ORDER NUMBER:** 003 **DATE:** March 29th, 2019	OWNER: ☒ ARCHITECT: ☒ CONTRACTOR: ☒
TO CONTRACTOR *(Name and address)*: Badding Construction. 814 W 9th Street Carroll, IA 51401	**ARCHITECT'S PROJECT NUMBER:** 17843000 **CONTRACT DATE:** Jan 12, 2018 **CONTRACT FOR:** General Construction	FIELD: ☐ OTHER: ☐

THE CONTRACT IS CHANGED AS FOLLOWS:
(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)

CR#02 (Vestibule 103 - RFI 6) - CH	Add $1,819.00
CR#23 (Vault Slab and Floor Fill - RFI 16) - CH	Add $4,384.00
CR#24 (Mothers Room and Family Restroom - ITC 5) - PL	Add $32,054.00
CR#31 (Networking, Sump Pump, & Hardware - ITC 5) - CH	Add $19,383.00
CR #33.0 (Credit for Tax Charged in Approved Change Orders) PL	Deduct ($130.00)
CR #33.1 (Credit for Tax Charged in Approved Change Orders) CH	Deduct ($579.00)
CR #35 (Electrical Modifications - ITC 6) - CH	Add $1,960.00
CR #36 (Framing Modifications - ITC 7) - PL	Add $407.00
CR #40.0 (Keyway Change) - PL	Add $580.00
CR #40.1 (Keyway Change) - CH	Add $737.00
CR #43 (Sign Demo, Relocate Flagpole - ITC 8) - CH	Add $4,463.00
CR #47 (Water Main Modifications - ITC 12) - PL	Add $21,528.00

The original Contract Sum was	$	4,526,100.00
The net change by previously authorized Change Orders	$	85,538.00
The Contract Sum prior to this Change Order was	$	4,611,638.00
The Contract Sum will be increased by this Change Order in the amount of	$	86,606.00
The new Contract Sum including this Change Order will be	$	4,698,244.00

The Contract Time will be increased by *see below* (*) days.
The date of Substantial Completion as of the date of this Change Order therefore is *see below*

*Carroll City Hall
Original Completion Date: August 2, 2019
Change Order 1 - Increase nine (9) days to August 11, 2019 (Executed and Approved)
Change Order 2 - Increase eight (8) days to August 21, 2019 (Executed and Approved)
Change Order 3 - Increase twenty-one (21) days to September 20, 2019

*Carroll Public Library
Original Completion Date: October 25, 2019
Change Order 2 - Increase eleven (11) days to November 11, 2019
Change Order 3 - Increase twenty-five (25) working days to December 17, 2019

AIA Document G701™ – 2001. Copyright © 1979, 1987, 2000 and 2001 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 12:05:49 ET on 04/02/2019 under Order No. 2319188452 which expires on 03/03/2020, and is not for resale.
User Notes: (3B9ADA4C)

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

OPN Architects, Inc.	Badding Construction .	City of Carroll, Iowa
ARCHITECT *(Firm name)*	**CONTRACTOR** *(Firm name)*	**OWNER** *(Firm name)*
100 Court Avenue, Suite 100 Des Moines, IA 50309	814 West 9th Street Carroll, IA 51401	112 E. 12th Street Carroll, IA 51401
ADDRESS	**ADDRESS**	**ADDRESS**
BY *(Signature)*	**BY** *(Signature)*	**BY** *(Signature)*
Joe Feldmann	Tony Badding	
(Typed name)	*(Typed name)*	*(Typed name)*
4-2-2019	4-3-19	
DATE	**DATE**	**DATE**

AIA Document G701™ – 2001. Copyright © 1979, 1987, 2000 and 2001 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 12:05:49 ET on 04/02/2019 under Order No. 2319188452 which expires on 03/03/2020, and is not for resale.
User Notes: (3B9ADA4C)